



2026 Street Improvement Project Update October 13, 2026

Reconstruction

- Sidewalks will be finishing up the week of October 19, 2026
- Restoration and adding topsoil to the boulevards is scheduled for the week of October 19, 2026

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah
Assistant City Engineer
Phone 651-430-8834
Email: rabdullah@stillwatermn.gov



2026 Street Improvement Project Update September 3, 2026

5th Street, and Cherry Street (Reconstruction)

- Concrete curb and gutter, and sidewalk is scheduled for the week of September 7, and paving the base layer is scheduled the week of September 28.

Hickory Street Area (Reconstruction)

- Utility work will continue for this week
- Week of September 7, grading the streets and prepping them for concrete work
- Week of September, concrete curb and gutter, and sidewalk.
- Week of September 21, paving the first layer of pavement.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah
Assistant City Engineer
Phone 651-430-8834
Email: rabdullah@stillwatermn.gov



2026 Street Improvement Project Update August 7, 2026

5th Street, and Cherry Street (Reconstruction)

- Work started on the replacement of the storm sewer catch basins.
- Grading of these two streets will continue through the week of August 10.

Hickory Street Area (Reconstruction)

- The contractor started with reclaiming the pavement. They will start with grading the streets the week of August 17, after they finish 5th and Cherry streets.
- Concrete Curb and Gutter is scheduled for the first week of September.
- Paving the first layer of pavement will begin around the end of September after all the concrete work (curb and gutter, sidewalks, and driveways) is completed.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah
Assistant City Engineer
Phone 651-430-8834
Email: rabdullah@stillwatermn.gov



July 2, 2026

Re: 2026 Street Improvement Project Update

2026 Street Improvement Project

5th Street, and Cherry Street (Reconstruction)

- Installation of new watermain is complete, the general contractor will start on these two streets the week of July 6, 2026.
- Xcel Energy gas is still working on Hickory Street and the intersecting streets, they are scheduled to finish their work and be out by the end of second week of July, the General contractor will start their work the week of July 20, 2026.

Reabar Abdullah
Assistant City Engineer
Phone 651-430-8834
Email: rabdullah@stillwatermn.gov



2026 Street Improvement Project Update May 15, 2026

Oak Ridge and Croixwood Areas (Mill & Overlay)

- Replacement of damaged curb, gutter, and sidewalk is complete.
- Restorations behind the curb started and shall be complete by Friday, 5/15
- Milling and paving the streets is scheduled for the week of 5/25

Long Lake Area (Mill & Overlay)

- Replacement of damaged curb, gutter, and sidewalk is complete.
- Restoration is scheduled to be complete by Friday, 5/22

5th Street, and Cherry Street (Reconstruction)

- Xcel Energy to finish installing gas lines on 5/15, 2026
- Work will start on installing new watermain, the week of May 18, 2026.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah
Assistant City Engineer
Phone 651-430-8834
Email: rabdullah@stillwatermn.gov



2026 Street Improvement Project Update May 1, 2026

Oakridge and Croixwood Areas (Mill & Overlay)

- Continue with saw cutting curb and gutter, and sidewalk
- Continue with removal of damaged curb and sidewalk
- Start pouring concrete and will continue through the next two weeks

Long Lake Area (Mill & Overlay)

- Start with saw cutting of May 4

- Utility work will continue for this week

- Week of September 7, grading the streets and prepping

- Week of September, concrete curb and gutter, and sidewalk

- Week of September 21, paving the first layer of pavement

5th Street and Cherry Street (Reconstruction)

- Xcel Energy to finish installing gas lines the week of May 11
- Work will start on installing a new watermain the week of May 18

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah

Assistant City Engineer

Phone 651-430-8834

Email: rabdullah@stillwatermn.gov