



## **2026 Street Improvement Project Update October 13, 2026**

### Reconstruction

- Sidewalks will be finishing up the week of October 19, 2026
- Restoration and adding topsoil to the boulevards is scheduled for the week of October 19, 2026

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2026 Street Improvement Project Update September 3, 2026**

### **5<sup>th</sup> Street, and Cherry Street (Reconstruction)**

- Concrete curb and gutter, and sidewalk is scheduled for the week of September 7, and paving the base layer is scheduled the week of September 28.

### **Hickory Street Area (Reconstruction)**

- Utility work will continue for this week
- Week of September 7, grading the streets and prepping them for concrete work
- Week of September, concrete curb and gutter, and sidewalk.
- Week of September 21, paving the first layer of pavement.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2026 Street Improvement Project Update August 7, 2026**

### **5<sup>th</sup> Street, and Cherry Street (Reconstruction)**

- Work started on the replacement of the storm sewer catch basins.
- Grading of these two streets will continue through the week of August 10.

### **Hickory Street Area (Reconstruction)**

- The contractor started with reclaiming the pavement. They will start with grading the streets the week of August 17, after they finish 5<sup>th</sup> and Cherry streets.
- Concrete Curb and Gutter is scheduled for the first week of September.
- Paving the first layer of pavement will begin around the end of September after all the concrete work (curb and gutter, sidewalks, and driveways) is completed.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



July 2, 2026

Re: 2026 Street Improvement Project Update

### **2026 Street Improvement Project**

5<sup>th</sup> Street, and Cherry Street (Reconstruction)

- Installation of new watermain is complete, the general contractor will start on these two streets the week of July 6, 2026.
- Xcel Energy gas is still working on Hickory Street and the intersecting streets, they are scheduled to finish their work and be out by the end of second week of July, the General contractor will start their work the week of July 20, 2026.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2026 Street Improvement Project Update May 15, 2026**

### **Oak Ridge and Croixwood Areas (Mill & Overlay)**

- Replacement of damaged curb, gutter, and sidewalk is complete.
- Restorations behind the curb started and shall be complete by Friday, 5/15
- Milling and paving the streets is scheduled for the week of 5/25

### **Long Lake Area (Mill & Overlay)**

- Replacement of damaged curb, gutter, and sidewalk is complete.
- Restoration is scheduled to be complete by Friday, 5/22

### **5<sup>th</sup> Street, and Cherry Street (Reconstruction)**

- Xcel Energy to finish installing gas lines on 5/15, 2026
- Work will start on installing new watermain, the week of May 18, 2026.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2026 Street Improvement Project Update May 1, 2026**

### **Oakridge and Croixwood Areas (Mill & Overlay)**

- Continue with saw cutting curb and gutter, and sidewalk
- Continue with removal of damaged curb and sidewalk
- Start pouring concrete and will continue through the next two weeks

### **Long Lake Area (Mill & Overlay)**

- Start with saw cutting of May 4

- Utility work will continue for this week

- Week of September 7, grading the streets and prepping

- Week of September, concrete curb and gutter, and sidewalk

- Week of September 21, paving the first layer of pavement

### **5<sup>th</sup> Street and Cherry Street (Reconstruction)**

- Xcel Energy to finish installing gas lines the week of May 11
- Work will start on installing a new watermain the week of May 18

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah

Assistant City Engineer

Phone 651-430-8834

Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update September 3, 2026**

- Xcel Energy is finalizing the restoration of the boulevards. Paving the second lift of bituminous shall take place within the second half of September.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



July 2, 2026

Re: 2025 Street Improvement project update

**2025 Street Improvement Project**

- Xcel Energy is still installing service gas lines on Maple Street and other streets intersecting Maple Street, the work will continue until last week of July. City contractor will be back on site the last week of July to pave the second layers of pavement. The final lift of the pavement and final restoration will happen towards the end of July.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update May 15, 2026**

- The contractor is working on the punch list which includes removal of cracked or chipped concrete and soft spots in the pavement the second week of May.
- The final lift of the pavement and final restoration will happen towards the end of May.
- Colored concrete crossings shall be poured in two stages with the first pour on 5/15, and the second pour on 5/25 to avoid isolating access to streets in the Liberty area.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update May 1, 2026**

- The contractor will start working on the punch list which includes removal of cracked or chipped concrete, and soft spots in the pavement the second week of May
- The final lift of the pavement and final restoration will be toward the end of May

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update July 18, 2025**

### **Maple Street Area (Reconstruction)**

- Work will resume on 5<sup>th</sup> St. and Maple St. from 5<sup>th</sup> St. to 4<sup>th</sup> St. on July 23.
- Curb and Gutter is scheduled for Maple St. from Owes St. to 5<sup>th</sup> St., and William and Everette St's. from Laurel St. to Maple St. on Friday July 18.

### **Liberty Area (Mill & Overlay)**

- Milling the streets pavement started Friday, July 18 and will continue on Monday, July 21. Paving is scheduled for July 21-22.
- The Contractor is repairing the punch list of irrigation systems this week and the week of July 21, please test your systems and let us know if your system needs repair due to work near the sidewalk or curb.

### **Boom Road**

- Paving is complete.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update July 16, 2025**

### **Maple Street Area (Reconstruction)**

- Work will resume on 5<sup>th</sup> St and Maple St. from 5<sup>th</sup> St. to 4<sup>th</sup> St. on July 23.
- Curb and Gutter is scheduled for Maple St. from Owens St. to 5<sup>th</sup> St., and William and Everette St's from Laurel St. to Maple St. on Friday, July 18.

### **Liberty Area (Mill & Overlay)**

- Milling the streets pavement is scheduled for July 21-22, and paving for July 24-25.
- The Contractor is repairing the punch list of irrigation systems this week and the week of July 21, please test your systems and let us know if your system needs repair due to work near the sidewalk or curb.

### **Boom Road**

- Paving is scheduled for Thursday, July 17 or Friday, July 18, weather permitting.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update July 1, 2025**

### **Maple Street Area (Reconstruction)**

- Work will resume the week of July 7 with grading the streets and preparing them for the concrete curb and gutter.
- Curb and Gutter is scheduled for the week of July 21.

### **Liberty Area (Mill & Overlay)**

- All damaged curb and sidewalk replacement panels are complete. Please test your sprinkler systems and report any damages.
- Milling the streets pavement is scheduled for the week of July 21.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update June 18, 2025**

### **Maple Street Area (Reconstruction)**

- Work will resume the week of June 23 with grading the streets and preparing them for the concrete curb and gutter.

### **Liberty Area (Mill & Overlay)**

- All damaged curb and sidewalk replacement panels are scheduled to be complete on Friday, June 20, weather permitting.
- Milling the streets pavement is scheduled for the week of June 23.
- Paving is scheduled for the week of July 1.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update June 5, 2025**

### **Maple Street Area (Reconstruction)**

- Work will continue on spot repairs of Sanitary and storm sewer pipes and manholes, and installing new watermain.
- Contractor will start on preparing the road to install curbs the week of June 16.

### **Liberty Area (Mill & Overlay)**

- Continue with removal of damaged curb and sidewalk, driveways marked for removal will be left to the end to insure minimal disturbance to driveway access.
- Concrete subcontractor will be in the area to pour removed curb and sidewalk starting Friday June 6, and continue until everything is replaced.

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)



## **2025 Street Improvement Project Update May 16, 2025**

### **Maple Street Area (Reconstruction)**

- The contractor will continue removing the existing curb and gutter
- Work will start on spot repairs of sanitary sewer pipe and installing new watermain, the week of May 19

### **Liberty Area (Mill & Overlay)**

- Continue with saw cutting the curb, gutter, and sidewalk
- Start the removal of the damaged curb and sidewalk the week of May 19

These dates are weather-dependent and may change. We appreciate your patience and cooperation throughout the project.

Reabar Abdullah  
Assistant City Engineer  
Phone 651-430-8834  
Email: [rabdullah@stillwatermn.gov](mailto:rabdullah@stillwatermn.gov)